

San Pablo Road (Beach Boulevard to Atlantic Boulevard)

Project Phase 3A. Schedules have been adjusted as a result of the weather.

Construction – Phase 3A & 3B

Upcoming Work

Work planned for next week – 10-21-24 through 11-10-24. DAY AND NIGHTTIME OPERATIONS ARE SCHEDULED. A TRAFFIC SHIFT FOR SB TRAFFIC ON THE NORTH PORTION OF THE PROJECT IS SCHEDULED FOR EARLY NEXT WEEK - WEATHER DEPENDENT.

- Continue grading for new sidewalk and swales.
- Switch SB traffic from Atlantic to Windjammer Ln. onto outside lane scheduled for Oct 28th.
- Asphalt pavement nights beginning 11/03.
- Median concrete placements-daytime.
- Remove old median asphalt for new islands south of Atlantic.
- Continue new street signs installations.
- Material removal at JEA Easement area. Ongoing.
- Curb & sidewalk installations on West side.
- Light pole installations west side.
- Pipe and culvert cleaning.
- New signal activation and pedestrian signal placements.

