

San Pablo Road South Improvements Project Update – January 28th, 2025.

Project Overview

The construction is complete and currently in the punch out period for final review and acceptance by JTA and the City of Jacksonville. The contractor is completing the final clean up items and addressing any inspection deficiencies that were identified during final inspections.

As part of this acceptance review the roadway profile was measured and identified some areas where the contractor will have to address the pavement smoothness. They have scheduled this corrective work for nighttime operations on Wednesday, January 29th thru Friday, January 31st. Once these items are addressed the contract will schedule his striping subcontractor to overlay all the project roadway striping with the final thermoplastic product.

Final activation of the new streetlights by JEA is also waiting on JEA to schedule their crews to place their power poles and connect the lighting system for the new poles placed along the corridor. JEA will be activating the new additional streetlights as soon as possible once crews can be assigned to this work.

We thank you all for allowing us to complete this project, JTA is excited to deliver this long-awaited project and complete the improvements to the San Pablo Corridor.