

## San Pablo Road (Beach Boulevard to Atlantic Boulevard)

### Project Phase 3B. Final Phase. Daytime lane shifts will be utilized along with night operations.

Construction – Phase 3B

#### Upcoming Work

Work planned for next week – 12-02-24 through 12-22-24. **DAY AND NIGHTTIME OPERATIONS ARE SCHEDULED. Traffic will be shifted slightly each night as new pavement is striping in final traffic pattern.**

- Fine grading for sod and sod placement.
- Asphalt placement for final course - Nights thru 12/12/24.
- Striping for final configuration as asphalt is placed.
- Concrete for damaged sidewalk replacements-Daytime.
- Complete new street signs installations.
- Material removal at JEA Easement area. Ongoing.
- Final Light pole and luminaire installations.
- Pipe and culvert cleaning and inspection.
- Fiber and signal connections.
- Handrail installations.
- New signal activation and pedestrian signal placements.
- Punchlist work to address deficient items.

