

## San Pablo Road (Beach Boulevard to Atlantic Boulevard)

### Project Phase 3B. Final Phase. Daytime lane shifts will be utilized along with night operations.

Construction – Phase 3B

#### Upcoming Work

Work planned for next week – 11-25-24 through 12-15-24. **DAY AND NIGHTTIME OPERATIONS ARE SCHEDULED. Traffic will be shifted slightly each night as new pavement is striping in final traffic pattern.**

- Fine grading for new sidewalk connections and swales.
- Asphalt placement for final course (nights thru -3 weeks).
- Striping for final configuration as asphalt is placed.
- Median concrete placements-daytime.
- Remove and replace all median asphalt.
- Continue new street signs installations.
- Material removal at JEA Easement area. Ongoing.
- Curb & sidewalk tie in sections and repairs.
- Light pole and luminaire installations.
- Pipe and culvert cleaning.
- Sod placement.
- New signal activation and pedestrian signal placements.

