



San Pablo Road (Beach Boulevard to Atlantic Boulevard)

Project Phase 3B. Final Phase. Daytime lane shifts will be utilized along with night operations.

Construction – Phase 3B

Upcoming Work

Work planned for next week – 12-23-24 through 01-10-25. **No construction work with the exception of lean up will be performed during the holiday week of Dec 23rd to Dec 27th.**

- Final sod placement. Nights - 12/19 & 12/20.
- Asphalt placement for final course complete on 12/19.
- Striping for final configuration as asphalt is placed.
- Concrete for damaged sidewalk replacements - 12/21.
- Complete new street signs installations - 12/19 & 12/20.
- Material removal at JEA Easement area. Ongoing to 1/10.
- Final Light pole and luminaire installations.
- Fiber and signal connections - 12/20.
- Handrail installations - 12/18-12/21.
- Punchlist work to address deficient items.

