

San Pablo Road (Beach Boulevard to Atlantic Boulevard)


Project Phase 2B/3A. SB traffic from Atlantic Blvd to Intracoastal Sound is being shifted during daytime on Monday 7/22-This scheduled was delayed due to weather.

Construction – Phase 2B & 3A

Upcoming Work

Work planned for next week – 7-22-24 through 8-12-24

- Grading for new curb and turn lanes on west side.
- Storm drain structure installations on west side.
- Sod and pavement striping at night 7/17 to 7/19
- Continue construction of sidewalk on west side
- Asphalt paving daytime 7/29-8/8. New SB lane.
- Guardrail installations
- Pipe video and cleaning.
- Drilled shaft foundation for SB school sign.
- Material removal at JEA Easement area.
- Curb & sidewalk installations on West side.
- Milling/removal of old SB asphalt 7/22 – 7/26



*Note - Minor activities may be pursued in additional project areas