

## San Pablo Road (Beach Boulevard to Atlantic Boulevard)

**Project Phase 3B. Final Phase. Daytime lane shifts will be utilized along with night operations.**

Construction – Phase 3B

### Upcoming Work

**Work planned for next week – 11-11-24 through 12-01-24. DAY AND NIGHTTIME OPERATIONS ARE SCHEDULED. SB TRAFFIC IS NOW SHIFTED TO THE WEST FOR MEDIAN RECONSTRUCTION AND ISLAND CONSTRUCTION. Milling and asphalt operations are scheduled for nights.**

- Fine grading for new sidewalk connections and swales.
- Asphalt milling continues thru 11/13.
- Asphalt placement for final course starting 11/14 (Nights-4 weeks).
- Striping for final configuration.
- Median concrete placements-daytime.
- Remove and replace all median asphalt.
- Continue new street signs installations.
- Material removal at JEA Easement area. Ongoing.
- Curb & sidewalk tie in sections and repairs.
- Light pole and luminaire installations.
- Pipe and culvert cleaning.
- Sod placement.
- New signal activation and pedestrian signal placements.

